



2010 Phase 1 Drilling Summary – Huxter Lane (14 holes totalling 3016 metres)

HX-10-47		From (m)	To (m)	Length (m*)	g/t Au	Grams x Meters
Dip -55°		77.00	145.00	68.00	0.78	53.04
	<i>incl.</i>	78.00	108.00	30.00	1.02	30.60
	<i>and</i>	83.00	87.00	4.00	2.18	8.72
HX-10-48						
Dip -45°		97.41	128.00	30.59	0.64	19.58
	<i>incl.</i>	121.87	128.00	6.13	1.16	7.11
HX-10-49						
Dip -45°		92.00	124.00	32.00	0.54	17.28
	<i>Incl.</i>	118.00	124.00	6.00	1.03	6.18
HX-10-50						
Dip -45°		68.58	80.00	11.42	0.56	6.39
	<i>Incl.</i>	75.32	80.00	4.68	1.02	4.77
		91.00	201.00	110.00	0.50	55.00
	<i>Incl.</i>	91.00	101.00	10.00	1.52	15.20
	<i>and</i>	120.00	130.87	10.87	1.13	12.28
HX-10-51						
Dip -45°		37.45	42.47	7.72	1.16	8.96
	<i>Incl.</i>	39.00	42.00	3.00	2.54	7.62
HX-10-52						
Dip -45°		72.50	155.00	82.50	0.56	46.20
	<i>Incl.</i>	102.00	148.00	46.00	0.70	32.20
	<i>and</i>	102.00	120.00	18.00	1.01	18.18

HX-10-53		From (m)	To (m)	Length (m*)	g/t Au	Grams x Meters
Dip -45°		54.30	65.20	10.90	0.60	6.54
		149.10	209.70	60.60	0.74	44.84
	<i>Incl.</i>	165.50	191.35	25.85	1.05	27.14
HX-10 -54						
Dip -45°		47.95	69.25	21.30	0.36	7.69
	<i>Incl.</i>	47.95	55.60	7.65	0.51	3.94
HX-10-55						
Dip -45°		212.00	274.00	62.00**	0.70	43.42
	<i>incl</i>	218.00	242.00	24.00	1.00	24.00
HX-10-56						
Dip -45°		42.00	46.13	4.13	0.66	2.71
HX-10-57						
Dip -45°		No Significant Values				
HX-10-58						
Dip -70°		210.00	325.04	115.04	0.46	53.10
	<i>incl</i>	210.00	220.45	10.45	1.18	12.40
	<i>and</i>	294.13	320.04	25.91	0.64	16.50
	<i>incl</i>	303.18	311.09	7.91	1.10	8.70
HX-10-59						
Dip -70°		261.88	271.04	9.16	1.18	10.80
HX-10-60						
Dip -70°		256.94	261.80	4.86	0.625	3.04
	<i>incl</i>	259.69	261.80	2.11	1.44	3.03